

# **Report #1**

## **Solar Panel Project**

### **Polillo Island, Philippines**

**A joint project between the RC Club of Peachland  
and the RC of Infanta**

# Update October 23, 2017

- Installation at first school October 16-18, testing October 19
- Training of end user (maintenance)
- Second system installed October 20-23
- Expected turnover October 26

# Future Installations

- Cabungalan Elementary      October 27 to 30
- Carlagan Elementary          November 3 to 6
- Bonifacio Elementary        November 7 to 11
- Rizal Elementary                November 13 to 16
  
- Dates may be affected by weather situation  
(monsoon season)

# **Solar Panels Project**

## **Photos**

# Arrival of equipment